EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads & drains at Yelagamma & Palappa Layout in ward no 16, Vidyaranyapura SAS division.
2	Amount of Work Portion	14,99,727.04.
3	Estimated Cost	15.00 Lakhs
4	Name of contractor	KRIDL.
5	Agreement No.	461 / 21/02/14
6	No. and date under which work order issued	EE/BTP/BBMP/KR104/wo/461/13-14 dtd - 21/02/14.
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	12/05/14.
9	Date of receipt of application in the sub division office	12/05/14.
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	100 days.
15	Date of recommending time limit applied for	150days.
16	Whether the orginal application of the contractor is enclosed.	- No -
17	Balance of work remaining to be done	15.00 Lacs.
18	Probable time required for completion of remaining work	120 days / 30/09/2014
19	Cost of work charged establishment charged on the work after the expairy of original period.	- Nil -
20	Whether notice as per clause of contract has been issued.	- No -
21	Remarks of the AEE and the daily rate of penalty proposed	Work is delayed due to Roads work at the work spot.
22	Remarks of the EE with the daily rate of penalty proposed	As recommended by AEE

Assistant Engineer

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092